



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Construction of CC road at Harohalli village in chowdeshwari ward no -02 of yelahanka Sub-division,			
2	Sanctioned Estimate No. And Date	JOB NUMBER : 002-23-000019.			
3	Name of the Contractor	Sri Akshay Kumar H B (Akshay Constructions)			
4	Time Stipulated for Completion of work				
5	Date of Commencement				
6	Date of Completion:				
7	Measurement Recorded				
	M.B No	5868			
	Page No	586712 to 586720 -			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri. Ramasangeeviah -			
	2) Asst. Engineer	Sri. Narasimaiah -			
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	24,99,182/-	24,90,999/-	-	6983/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

[Signature]
ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

[Signature]
ASST. EXE. ENGINEER

Sub-Division Divisor
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore